

Budget

Last week, the Finance Committee approved six bids for the project. Of all the work awarded to date, the costs are within 0.25% of the budget. The awarded subcontractors are:

- Precast - Spancrete
- Material Testing - PSI, Inc.
- Earthwork - R&R Wash Material
- Site Utilities - R&R Wash Material
- Paving - R&R Wash Material
- Fencing - Northway Fence

Schedule

- Silt fence will be installed in the south lot.
- Temporary construction fencing will be installed.
- Earthwork Contractor will begin to mobilize equipment.

Other

- Neighborhood Meeting to be held May 4th, at 6:00PM in the Multi-Purpose Room 167.

Photos

- None at this time. More to come in next update.

