

### **Budget**

- Scoping is underway for the mechanical, electrical, plumbing, fire protection, roofing, demolition, masonry, and drywall contractors.

### **Schedule**

- Asphalt paving and striping completed in the south parking lot last week.
- Last week, the new water main connection was made at Metomen St., and work will continue this week to extend the new water line back to the building.
- Work on the new west parking lot will continue over the next several weeks.
- We are preparing to begin the footings at the new gym addition this week.
- The parking lot renovation at Murray Park Elementary School begins today.

### **Other**

- The south parking lot is now open!
- The High School Main Office is now located in Room 175 for the 2015-2016 school year. Please enter from the new south parking lot.

### **Photos**



New South Parking Lot - View from East



New South Parking Lot - from Tiger Dr.



New Water Main Installation



New Temporary Office

